

Visual inspections of the North and South Viaduct Expansion Joints were carried out on the above date.

**Structural steel & plates:** All structural steelwork appears to be intact and in a satisfactory condition. As with past inspections No.2 comb northbound still has slight banging.

**Fixings:** 4 nuts still remain missing on underside as with previous inspections. No. 1 comb plate on north viaduct exp. Joint (southbound) appears to have the head of the bolt sheared on the top side, bolt appears visible from underside. Heavy corrosion still apparent on all fixings.

**Drainage:** Troughs require cleaning as road debris is building up significantly. Heavy corrosion still apparent in both troughs.

All relevant information entered into structure report.

**Bridge Inspectors:**