

General Inspection Report

(BC06)
REPORT No.25
EXPANSION JOINT

DATE: 11/11/1997 TO 18/11/1997

THE SOUTH (VIADUCT) EXPANSION JOINTS WERE VISUALLY INSPECTED
OVER AN INTERMITTANT PERIOD OF 7 DAYS, GENERAL FINDINGS AS
FOLLOWS:

STRUCTURALLY

STEELWORK FOUND TO BE SATISFACTORY ALLTHOUGH MINOR
CORROSION AND PAINT BREAKDOWN FOUND ON UNDERSIDES.

FIXINGS

ALL FOUND TO BE INTACT.

DRAINAGE

EVIDENCE OF SLIGHT CORROSION ON TROUGH .

DEFECTS

SEE STRUCTURE No8210.

INSPECTORS :