

FORTH ESTUARY TRANSPORT AUTHORITY

L.P.I. WELD INSPECTION REPORT					
Technician:	Inspection Qualification:		Date. 22/0	Date. 22/09/09	
Signature:	P.C.N. LEVEL 2				
Work Pack . : No004.	Drg No. : BC 08 11-04-09		No 17.		
Inspection Document Conforming To BSEN 571-1:1997& BSEN1289:1998. Additional Info see FETA WP 15 &16					
Acceptance Standard:	BSEN 1289: 1998				
Acceptance Level:(Highlighted)	1	2		3	
Area Examined:(BSEN571-1)	Welds & Heat Affected Zone				
Process Type(Highlighted)	Fluorescent	orescent Colour Contrast Combined			
Type/Make of Consumables:	Rocol Flaw: Cleaner, Penetrant, Developer				
Method of Application:	Spraying/Brushing				
Penetration Time:	20mins to 30mins				
Development Time:	15mins				
Surface Condition:	As Welded Dressed				
Surface Preparation:	Dry & free of all dirt, grease, scale, spatter, oil etc.				
Illumination:	Natural Natural	Auxiliary			
Fabrication Stage:	Fabrication Complete.				
Purpose of Test:	To find all surface breaking defects/ indications.				
Name of Welder: I.D. No: FE003.				Results:	
Comments: Welds tested 100% visually & LPI. Some localized areas of				A	
weld spatter evident. All welds satisfactory.			Accept:		
				<u>YES</u>	
				Reject:	