



Inspection / Testing & Commissioning document for.;

Temporary Suspended Access Cradle.: Cradle No. 2.

This information package comprises of. :

- A. Original Certificate of Test & Inspection.
- B. Original Inspection record .


Declaration. : That I /We the Inspection team have carried out all required checks on the aforementioned Temporary suspended access cradle , as is stated in the appropriate procedures and documentation listed on the following record sheets.

The above stated Temporary suspended access cradle was found to be free of any known defect which may affect the safety if operated to current procedures.

Suspended Access platform location. :

Inspection Team. :

General comments on the above. :

Forth road bridge.			
Inspection record document. :			
Plant / Equipment. : Temporary Suspended Access Cradle.			
Approved by. : Date. 2014.06.09			
Inspection team. : Date.: Assembly location. :		Document. Ref. RA. MA045. PM. 015.	
Tag. No. : (Assembly installation exceeding 7 days)			
Inspection record. : Description of Task / Works.			
		Yes	No
Static Inspection.: Visual inspection of all component parts Of the completed assembly.		<input type="checkbox"/>	<input type="checkbox"/>
Functional Inspection.			
1 .: Please ensure power evident to cage electrical power unit.		<input type="checkbox"/>	<input type="checkbox"/>
2.: Please ensure that cage electrical control functions operate as described in ALPS. O & M manual.		<input type="checkbox"/>	<input type="checkbox"/>
3. Please ensure that no movement of wires through winch is evident..		<input type="checkbox"/>	<input type="checkbox"/>
4. Please ensure that individual / both Tirak XP. 500 winches function Correctly.		<input type="checkbox"/>	<input type="checkbox"/>
5. Please ensure bloc-stop devices engage.		<input type="checkbox"/>	<input type="checkbox"/>
6. Please ensure no power emergency descent is functional & carried out As described in ALPS. O & M manual.		<input type="checkbox"/>	<input type="checkbox"/>



Record of any defects/failures / replacements

General comments. :



Certificate of inspection & testing.:

Temporary suspended access equipment. :

Contractor / User. : Forth road bridge. : Date. :

Site.: Forth road bridge. : Location. :

Platform Dimensions. : 2.360 x 1.500 x 1.056.

S.W.L. 250Kg.

Personnel allowed on platform. : 2.

The installation as a whole was inspected under clause 22 of BS 5974: 1990 to ensure that the installation complies with the regulations. The components of the installation are listed below.

The equipment should be checked by the user before each work period, and examined once a week, or following exposure to severe weather conditions. The examinations are to be recorded in the scaffold register.

Description	Plant Number	Serial Number	S.W.L.	Comments
Webbing sling				
Webbing sling				
Webbing sling				
Webbing sling				
Safety Wire				
Safety Wire				
Winch Wire				
Winch Wire				
Bloc-stop				
Bloc-stop				
Bloc-stop				
Bloc-stop				
Webbing sling				
Webbing sling				
Webbing sling				
Webbing sling				
Shackle				
Shackle				
Shackle				
Shackle				
Electrical box.				
Platform No.				
Inspected by. :			Date	