

The main tower cycle track expansion joints were inspected on the above date, general findings as follows:

Status with regards to extensive wear-down on the sliding plates & apron plates remain as previous inspections, the above wear continues to have an effect on the bitumous surface below.

Tensioning Assemblies: No further investigation carried out this inspection. Information supplied on previous reports along with recorded photographic evidence relate to the condition of the expansion joint spring-packs. Cycle track expansion joint replacement to be included in Main tower expansion joint replacement programme of works.

Steelwork & fittings. : Remain as previous Inspection reports, All the cycle track expansion joints steelwork and fixings remain in a satisfactory condition. Minor discolouration & corrosion evident on bolt heads at certain locations. All welds remain in a satisfactory condition.

Additional information. : Standing Area Directly Below Cycle Track Access Hatches, specifically South East&West main towers. Areas Contaminated With Pigeon Droppings and Require To Be Cleaned. Individual defect sheets related to the above information allocated.

All defects detailed and entered on structure report.

Bridge Inspectors.