

The main tower cycle track expansion joints were inspected on the above date, general findings as follows:

Status with regards to extensive wear down on the sliding plates & apron plates remain as previous inspections, the above wear continues to have an effect on the bitumous surface below.

Tensioning Assemblies: Following Sample inspections taken of the liquid spring assemblies on both previous inspections and results recorded it should be assumed that all assembly packs are of the same condition, Therefore no further investigation was carried out this inspection.

Steelwork & fittings. : All of the afore mentioned related to the cycle track expansion joints remain in a satisfactory condition. Minor discolouration & corrosion evident on bolt heads at certain locations.

Additional information. : Standing Area Directly Below Cycle Track Access Hatch. Area Heavily Contaminated With Pigeon Droppings. Requires To Be Cleaned.

All defects are recorded & entered on the structure report programme.

Bridge Inspector: