

GENERAL INSPECTION REPORT. No254. ELEMENT. SIDE SPAN SOUTH.

The South side span was inspected over the above dates, the findings are as follows:

Structural Steelwork: Still remains to be in a generally satisfactory condition, although washing program still to be re-introduced.

There is an addition of two new broken/missing bolts, taking the total to **27**.

Walkways: the east "A" line has **16** loose bolts at grating level splice plates, this is an increase of 14 since last inspection. Riggers walkway routine may require revision.

Grillage: there are 10 broken grillage bars, 6 at P.P. 18 S/E fast lane, 3 at P.P.18 S/E On centre grillage topside, and 1 bar at P.P.17 S/E slow lane.

Balustrade: a crack in a weld at the base of the inner balustrade posts has appeared, P.P.10S/W.

Additional Information: No action has been taken with regards to grit and stones Covering splice plates on bottom chord or the blocked beams holding water.

Bridge Inspectors: