

General Inspection Report

(BC14)

REPORT No.100

SIDE SPAN SOUTH

DATE: 26/11/2001 TO 10/12/2001

THE SOUTH SIDE SPAN WAS VISUALLY INSPECTED OVER AN INTERMITTENT PERIOD BETWEEN THE ABOVE DATES, THE GENERAL FINDINGS WERE AS FOLLOWS :

STRUCTURAL STEELWORK : THE STRUCTURAL STEELWORK WAS GENERALLY FOUND TO BE IN A SATISFACTORY CONDITION, ALTHOUGH THE NUMBER OF BROKEN/MISSING BOLTS HAS RISEN 14 IN No. AS IN PREVIOUS REPORTS, AREAS OF MINOR CORROSION/ PAINTWORK BREAKDOWN THROUGHOUT THE SIDESPAN AS WELL AS HEAVY CONTAMINATION FROM P.P.00 TO P.P.26.

ACCESS LADDERS : PAINTWORK ON LADDER HOOPS & FLATS REMAINS UNFINISHED AT PPs 7, 19 & 39 BOTH E & W SIDES.

THE SIDESPAN ON THE WHOLE WAS FOUND TO BE IN A SATISFACTORY CONDITION, WITH ALL DEFECTS DETAILED AND ENTERED ON THE STRUCTURE REPORT PROGRAMME.

INSPECTORS