

# General Inspection Report

(BC14)

REPORT No.116  
SIDE SPAN SOUTH

DATE: 04/06/2002 TO 25/06/2002

THE SOUTH SIDE SPAN WAS VISUALLY INSPECTED OVER AN INTERMITTENT PERIOD BETWEEN THE ABOVE DATES, GENERAL FINDINGS WERE AS FOLLOWS.

**STRUCTURAL STELWORK** : THE STRUCTURAL STEELWORK WAS GENERALLY FOUND TO BE IN A SATISFACTORY CONDITION. THE NUMBER OF BROKEN/MISSING BOLTS HAS RISEN FROM 12 in No ON THE REVIEWED DEFECT LIST, TO 14 in No ON THE CURRENT INSPECTION LIST. ON THE CYCLE TRACK DECK SOFFIT, TWO AREAS OF LAMINATION WERE LOCATED, P.P.17 & P.P.29 EAST. BOTH AFFECTED AREAS WERE DYE-PEN TESTED WITH RESULTS PROVING TO BE FOUND SATISFACTORY. ( PHOTOGRAPHS TAKEN FOR REFERENCE. )

**ELECTRICAL SERVICES DUCTS & CONDUITS** : HEAVILY CONTAMINATED AREAS OF BIRD DROPPINGS ON THE SERVICE DUCTS LOCATED ABOVE THE "A" LINE WALKWAY FROM P.P.00 TO P.P.26 STILL PRESENT.

**ACCESS LADDERS** : PAINTWORK ON LADDERS AT PPs 7, 19 & 39 REMAINS UNFINISHED. ( HOOPS & FLATS. )

THE SIDESPAN ON THE WHOLE WAS FOUND TO BE IN A SATISFACTORY CONDITION. ALL DEFECTS ARE DETAILED AND ENTERED ON THE STRUCTURE REPORT PROGRAMME.

## INSPECTORS