

General Inspection Report

(BC07)
REPORT No.125
MAIN CABLE

DATE: 13/05/02 TO 02/10/2002

THE MAIN CABLES WERE VISUALLY INSPECTED FROM THE SOUTH ANCHORAGE TO THE NORTH ANCHORAGE BOTH EAST & WEST SIDES, OVER AN INTERMITTENT PERIOD BETWEEN THE ABOVE DATES. GENERAL FINDINGS WERE AS FOLLOWS :

THE MAIN CABLE WITH ALL CABLE BANDS, HANDSTRANDS / STANCHIONS, SLEEVES & CABLE WRAPPING WERE FOUND TO BE IN A SATISFACTORY CONDITION, WITH ONLY A FEW MINOR DEFECTS FOUND.

NOTE : THE RELAXATION OF THE FREQUENCY OF INSPECTION IS DUE TO THE COMPLETE REPLACEMENT OF ALL SUSPENDER CABLES CARRIED OUT RECENTLY.

ALL DEFECTS ARE DETAILED AND ENTERED ON THE STRUCTURE REPORT PROGRAMME.

INSPECTORS :