## **General Inspection Report**

DATE: 13/10/2002 TO 04/11/2002

(BC11) REPORT No.127 SIDE SPAN NORTH

THE NORTH SIDE SPAN WAS INSPECTED OVER AN INTERMITTENT PERIOD BETWEEN THE ABOVE DATES, AND GENERAL FINDINGS WERE AS FOLLOWS:

**SUPERSTRUCTURE.**: ON THE WHOLE, THE STEELWORK APPEARS IN A SATISFACTORY CONDITION WITH NO DEFORMATION / MOVEMENT OR FRACTURES OF ANY MEMBERS APPARENT AT TIME OF INSPECTION. (MINOR WELD CRACK AT P.P. 39 WEST, RECORDED.)

<u>PAINTWORK & CORROSION.</u>: AREAS OF PAINT BREAKDOWN & CORROSION REMAIN AS PREVIOUS REPORTS WITH REGARD TO TRUSSES AND MATING FACES, etc. ( NO PAINTING CARRIED OUT SINCE LAST INSPECTION. )

<u>BOLTED CONNECTIONS.</u>: 3 off BOLTS HAVE BEEN REPLACED SINCE LAST INSPECTION, HOWEVER 4 off BOLTS REMAIN MISSING NONE OF WHICH ARE LOCAL TO EACH OTHER. (1 off ADDITIONAL MISSING BOLT SINCE LAST INSPECTION.)

**BEARINGS & LINKS.**: ALL APPEAR TO BE INTACT AT TIME OF INSPECTION. (STRINGER BEARINGS AT SIDE TOWER AS PREVIOUS REPORTS.)

**END TRIMMER.:** WELD FRACTURE REPORTED AT P.P. 22 WEST.

<u>WALKWAYS.</u>: ALL APPEAR INTACT ALTHOUGH FLOOR CLIPS SHOW SIGNS OF MEDIUM CORROSION.

ALL DEFECTS ReCORDED AND ENTERED ON THE STRUCTURE REPORT PROGRAMME.

**INSPECTORS:** 

G:\dd\t&p\rnmmd\branch8\FRB FOI\2. Inspection Records - Main Cable, Cable Anchorages\FETA inspection records for Suspended Span - FOI - Sheena\North Side Span\General\General Report No 127. Side Span North 13.10.02.doc