

General Inspection Report

(BC13)

REPORT No.137

SIDE TOWERS N & S

DATE: 10/03/2003 TO 13/03/2003

BOTH THE NORTH & SOUTH SIDE TOWERS WERE VISUALLY INSPECTED BETWEEN THE ABOVE DATES, GENERAL FINDINGS WERE AS FOLLOWS:

GENERALLY.: THE TOWER STRUCTURES APPEAR IN A SATISFACTORY CONDITION WITH NO MAJOR CHANGES TO ANY PAST REPORTS.

POST-TENSIONED CABLES. : THE SITUATION IN THE SOUTH TOWER CONTINUES TO BE MONITORED ON A **3 MONTHLY BASIS**, THE CURRENT POSITION IS THAT **TWO** CABLES HAVE SEVERED COMPLETELY AND A STEADY DETERIORATION OF THE REST BEING EVIDENT WITH A FURTHER **FOUR** CABLES HAVING STRAND BREAKAGES. (SURVEY SHEETS ENCLOSED.)

ALL DEFECTS ARE DETAILED & ENTERED ON THE STRUCTURE REPORT PROGRAMME.

INSPECTORS