

# General Inspection Report

(BC 16)  
REPORT No 203.  
SUSPENDERS.

DATE: 30/10/06 TO 02/11/06.

All suspender assemblies throughout the structure were visually inspected between the above dates. :

Where required the use of Optical aid equipment was applied to ensure the integrity of all welds & castings.

**Ropes. :** All ropes remain in a satisfactory condition. No strand damage evident.

**Top chord assemblies. :** All satisfactory with no movement apparent.

**Spacers. :** All spacers located in position. No movement visible.

**Paintwork. :** All paintwork remains in a satisfactory condition. Remarks made in previous inspection report **no 194.** remain as such, with no further deterioration apparent.

**Note. :** No visual inspection of Suspender tops carried out as no access is available to main cable.

**Bridge inspector. :**