

General Inspection Report

(BC06)

REPORT No.23

DATE: 19/01/1998 TO 04/02/1998

EXPANSION JOINT

THE NORTH (DEMAG) MAIN & SIDE SPAN EXPANSION JOINTS WERE VISUALLY INSPECTED OVER AN INTERMITTANT PERIOD OF 3 TO 4 WEEKS , GENERAL FINDINGS AS FOLLOWS :

STRUCTURALLY

ALL STRENGTHENING MEMBERS ,STIFFENING & ASSOCIATED STEELWORK FOUND TO BE SATISFACTORY ALLTHOUGH THERE WAS A DEGREE OF CORROSION EVIDENT .

FIXINGS

MINOR DEFECTS LISTED UNDER STRUCTURE No 8211.

DEMAG SURFACE PLATES

ONLY 5 PANELS OUT OF 48 FOUND TO HAVE DEFECTS EVIDENT , RECORDED ON SURVEY SHEET & ISSUED TO :

INSPECTORS :