General Inspection Report

(BC06) REPORT No.35 EXPANSION JOINT

DATE: 22/03/1999 TO 01/04/1999

THE NORTH (DEMAG) EXPANSION JOINT WAS VISUALLY INSPECTED OVER A INTERMITTANT PERIOD OF 2 WEEKS, GENERAL FINDINGS AS FOLLOWS:

STRUCTURALLY: ALL STRENGHENING MEMBERS, STIFFENING & ASSOCIATED STEELWORK APPEARS TO BE SATISFACTORY, ALTHOUGH AS LAST INSPECTION, THERE IS MEDIUM CORROSION THROUGHOUT.

FIXINGS: AGAIN, MEDIUM CORROSION THROUGHOUT, SPRING DETAILS AS PER STRUCTURE No.8211.

SURFACE PLATES: 8 off PANELS HAVE SURFACING MISSING, RECORDED ON SURVEY SHEETS AND ISSUED 01/04/99.

INSPECTORS:

G:\dd\t&p\rnmmd\branch8\FRB FOI\2. Inspection Records - Main Cable, Cable Anchorages\FETA Main Expansion Joint Inspection Reports - FOI\Main Tower Demag Expansion Joints\General Reports\General report No 35 Expansion Joint North 22.03.99.doc