General Inspection Report

(BC06) REPORT No.36 EXPANSION JOINT

DATE: 22.03.1999 TO 01.04.1999

THE SOUTH (DEMAG) EXPANSION JOINT WAS VISUALLY INSPECTED OVER AN INTERMITTANT PERIOD OF 2 WEEKS, GENERAL FINDINGS AS FOLLOWS:

STRUCTURALLY: ALL STRENGHENING MEMBERS, STIFFENING & ASSOCIATED STEELWORK APPEARS TO BE SATISFACTORY, ALTHOUGH AS LAST INSPECTION, THERE IS MEDIUM CORROSION THROUGHOUT.

FIXINGS: AGAIN, MEDIUM CORROSION THROUGHOUT, SPRING DETAILS AS PER STRUCTURE No.8212.

SURFACE PLATES: 11off PANELS HAVE SURFACING MISSING, RECORDED ON SURVEY SHEETS & ISSUED 01/04/99.

INSPECTORS:

G:\dd\t&p\rnmmd\branch8\FRB FOI\2. Inspection Records - Main Cable, Cable Anchorages\FETA Main Expansion Joint Inspection Reports - FOI\Main Tower Demag Expansion Joints\General Reports\General report No 36 Expansion Joint South 22.03.99.doc