

General Inspection Report

(BC15)

REPORT No.43

VIADUCT INTERNAL

DATE: 20/09/1998 TO 29/09/1998

THE NORTH AND SOUTH VIADUCT INTERNALS WERE VISUALLY INSPECTED OVER AN INTERMITTANT PERIOD OF JUST OVER A WEEK, THE GENERAL FINDINGS ARE AS FOLLOWS:

STRUCTURALLY: THE BOX GIRDERS WERE FOUND TO BE IN A SATISFACTORY CONDITION, WITH ONLY 12 off REPORTED LOCATIONS OF MINOR CORROSION/PAINTWORK BREAKDOWN.

WATER INGRESS: THERE IS 3 off REPORTED LOCATIONS OF WATER INGRESS, ALL OF WHICH, AT THE TIME OF INSPECTION WERE OF A MINOR NATURE.

FANS: ALL FANS CHECKED AND OPERATIONAL.

NOTE: ADVISED BY E.S.M. THAT THE SOUTH ABUTMENT FANS ARE CURRENTLY BEING LEFT SWITCHED OFF, (NOISE POLLUTION PROBLEM).

ALL DEFECTS DETAILED AND ENTERED ON THE STRUCTURE REPORT PROGRAMME.

INSPECTORS: