

# General Inspection Report

(BC13)

REPORT No.83

SIDE TOWERS N & S

DATE: 28/02/2001 TO 07/03/2001

BOTH NORTH & SOUTH TOWERS WERE VISUALLY INSPECTED OVER AN

INTERMITTANT PERIOD BETWEEN THE ABOVE DATES. GENERAL FINDINGS

WERE AS FOLLOWS. :

## **GENERALLY :**

THE STRUCTURAL CONDITION APPEARS SATISFACTORY.

## **POST- TENSIONED CABLES. :**

IN THE S/E LEG, E/ WALL, CABLE No 4 IS NOW

AS CABLE No 5 ON THE W / WALL COMPLETELY SEVERED. IN THE S/W LEG

ON THE E/ WALL, CABLE No 10 HAS 1 STRAND BROKEN. HEAVY CORROSION

IS EVIDENT ON ALL CABLES.

IT SHOULD BE NOTED THAT ALL LEG BASES WERE DRY AT TIME OF INSPECTION.

## **CYCLE TRACK SOFFITS. :**

THE CABLE / CONDUIT BRACKETS AT THE CYCLE-

TRACK SOFFITS, ARE NOW SHOWING SIGNS OF MEDIUM CORROSION.

ELECTRICAL CABLE SLEEVE PROTECTION ON CABLES LOCATED ON ALL

FOUR SADDLE WELL FLOORS ARE DETERIORATING RAPIDLY/ NON EXISTANT

IN SOME AREAS.

ALL DEFECTS ARE DETAILED & ENTERED ON THE STRUCTURE

REPORT

PROGRAMME.

## **INSPECTORS :**