

General Inspection Report

(BC11)
REPORT No.84

DATE: 02/10/2000 TO 08/12/2000

THE NORTH SIDE SPAN WAS VISUALLY INSPECTED OVER AN INTERMITTANT PERIOD BETWEEN THE ABOVE DATES, GENERAL FINDINGS ARE AS FOLLOWS:

STRUCTURAL STEELWORK: ON THE WHOLE APPEARS IN A SATISFACTORY CONDITION, WITH A TOTAL OF 6 off BOLTS MISSING/BROKEN.

STEELWORK COATING IN GENERAL IS AS PAST REPORTS, SHOWING SIGNS OF SLIGHT TO MEDIUM CORROSION AND BREAKDOWN, MAINLY AT STEEL TO STEEL AND STEEL TO CONCRETE MATING FACES AND PLATE EDGES.

WALKWAYS: GENERALLY SATISFACTORY, STILL CLIPS AND FLOOR FIXINGS LOOSE IN SOME AREAS.

CYCLE TRACK SURFACE: HAS VARIOUS AREAS OF MINOR IMPACT DAMAGE ECT.

ALL DEFECTS RECORDED AND ENTERED ON THE STRUCTURE REPORT PROGRAMME.

INSPECTORS: