## **General Inspection Report**

(BC11) REPORT No.96 SIDE SPAN NORTH

DATE: 24/09/2001 TO 08/10/200

THE NORTH SIDE SPAN WAS VISUALLY INSPECTED BETWEEN THE ABOVE DATES, AND THE GENERAL FINDINGS WERE AS FOLLOWS:

**STRUCTURALLY:** THE SIDE SPAN ON THE WHOLE WAS FOUND TO BE IN A SATISFACTORY CONDITION. THE TOTAL NUMBER OF BOLTS MISSING OR BROKEN DURING THIS PERIOD HAS NOW RISEN TO TEN.

PAINTWORK & CORROSION.: NO MAJOR CHANGES FROM LAST REPORT, HOWEVER THE REDUNDANT CONDUITS ON BEAM No 1. AT VARIOUS LOCATIONS THROUGHOUT THE SIDESPAN ARE NOW IN DANGER OF FALLING OF DUE TO HEAVY CORROSION OF THE HOLDING BRACKETS. ON THE WALKWAY DECKING (AT THE FAR NORTH END) CORROSION IS BECOMING MUCH MORE EVIDENT.

NO PAINTING OR REMEDIAL WORKS WITH REGARD TO PAINTING HAS

TAKEN PLACE DURING THIS PERIOD.

ALL DEFECTS RECORDED AND ENTERED ON THE STRUCTURE REPORT

INSPECTORS.

PROGRAMME.

G:\dd\t&p\rnmmd\branch8\FRB FOI\2. Inspection Records - Main Cable, Cable Anchorages\FETA inspection records for Suspended Span - FOI - Sheena\North Side Span\General\General Report No. 96. Side Span North 24.09.01.doc