



SIDE TOWER POST TENSION CABLE SURVEY

NORTH SIDE TOWER

EAST LEG

BASE LEVEL

WEST

1

2

3

4

5

6

7

8

9

10

1

2

3

4

5

6

7

8

9

10

NORTH

EAST

E1 intact and secure.	W1 intact and secure.
E2 intact and secure.	W2 intact and secure.
E3 intact and secure.	W3 intact and secure.
E4 intact and secure.	W4 intact and secure.
E5 intact and secure.	W5 intact and secure.
E6 intact and secure.	W6 intact and secure.
E7 intact and secure.	W7 intact and secure.
E8 intact and secure.	W8 intact and secure.
E9 intact and secure.	W9 intact and secure.
E10 intact and secure.	W10 intact and secure.

Although post tension cables remain in a intact and secure , on exposed areas where denso tape protection has been removed located at the base level heavy corrosion on all wire strands evident at time of inspection. Basement floor dry at time of inspection. no signs of moisture/water evident. No strand breakages evident

INSPECTOR:	DATE: 26/05/11.
INSPECTOR:	DATE: 26/05/11.