

INSPECTION DEPARTMENT

SIDE TOWER POST TENSION CABLE SURVEY DATE: 26/05/11

SIDE TOWER POST TENSION CABLE SURVEY		
NORTH SIDE TOWER	EAST LEG	BASE LEVEL
WEST 1 2	3 4 5 6 7 8	9 10
EAST 1 2	3 4 5 6 7 8	9 10
E1 intact and secure. W1 intact and secure. E2 intact and secure. W2 intact and secure.		
E3 intact and secure.	W3 intact and secu	ire.
E4 intact and secure.	W4 intact and secu	
E5 intact and secure.	W5 intact and secu	
E6 intact and secure.	W6 intact and secu	
E7 intact and secure.	W7 intact and secu	
E8 intact and secure.	W8 intact and sect	
E9 intact and secure.	W9 intact and sect	
E10 intact and secure.	W10 intact and secu	
Although post tension cables remain in a intact and secure, on exposed areas where denso tape protection has been removed located at the base level heavy corrosion on all wire strands evident at time of inspection. Basement floor dry at time of inspection. no signs of moisture/water evident. No strand breakages evident		
INSPECTOR:	DATE: 26/05/11.	
INSPECTOR:	DATE: 26/05/11.	
INGI LUTUN.	DAIL. 20/03/11.	1