

SIDE TOWER POST TENSION CABLE SURVEY	
SOUTH SIDE TOWER EA	ST LEG BASE LEVEL
WEST 1 2 3 4	5 6 7 8 9 10
	NORTH
EAST 1 2 3 4 5 6 7 8 9 10	
E1 HEAVY CORROSION	W1 HEAVY CORROSION
E2 HEAVY CORROSION E3 HEAVY CORROSION	W2 HEAVY CORROSION W3 HEAVY CORROSION
E4 ALL STANDS SEVERED	W4 HEAVY CORROSION
E5 ALL STANDS SEVERED	W5 ALL STANDS SEVERED
E6 HEAVY CORROSION	W6 HEAVY CORROSION
E7 ALL STANDS SEVERED	W7 HEAVY CORROSION
E8 5 in No severed	W8 HEAVY CORROSION
E9 10 in No severed	W9 HEAVY CORROSION
E10 HEAVY CORROSION	W10 HEAVY CORROSION
Sump full of water. Dampness moisture evident at post tension cable bases. Changes to E7. from past inspections. All others remain as previous inspections. Information. : Contractors Fressinet conducting survey and movement tests at time of inspection.	
INSPECTOR:	DATE: 27/05/11
INSPECTOR:	DATE: 27/05/11