## **General Inspection Report**

(BC 06) REPORT No.218 EXPANSION JOINTS.

DATE: 04/11/07 TO 04/11/07.

A full visual inspection was carried out out on the above date following a capital plan meeting to discuss the forthcoming replacement of the De-mag expansion joints at both the North & South towers. General findings were as follows.:

<u>Structural steelwork.</u>: All structural steelwork remains intact, radius girder wear still the major concern.

**Fixings. :** All structural steelwork fixings remain intact, medium corrosion / paint breakdown evident.

<u>**Pins bushes & springs.</u>**: Situation remains as previous reports with major wear on pins & bushes, especially on the sliding plates on the main span side both north & south. Pins & bushes numbers 11,12,13 & 14 being the worst as these two plates account for most of the movement. All pins remain intact. Medium / heavy corrosion & paint breakdown evident on all springs</u>

**<u>Paintwork.</u>**: Minor / medium corrosion evident throughout, loss of adhesion in certain areas of structural members. General condition no worse than previous inspections.

<u>Surface plates.</u>: Surfaces Remain As Last Inspection. Bauxite anti – skid surface beginning to show signs of wear-down on plates.

Inspectors:

Created by GE.F:\E Engineering\E2 - Inspections\E2.1 Bridge\Joints\Main Tower Demag Expansion Joints\General Reports\General report No 218 Expansion Joint N & S 04.11.07 To 04.11.07.doc