General Inspection Report

(BC06) REPORT No.111 EXPANSION JOINT N & S

DATE: 18/03/2002 TO 20/03/2002

BOTH THE NORTH AND SOUTH MAIN TOWER, CYCLE TRACK EXPANSION JOINTS (MAIN SPAN & SIDE SPAN SIDES) WERE VISUALLY INSPECTED OVER THE ABOVE DATES, GENERAL FINDINGS ARE AS FOLLOWS:

UNDERSIDE: THE PLATEWORK AND FIXINGS APPEAR SATISFACTORY.

TOPSIDE: DUE TO THE EXTENSIVE WEARDOWN ON THE SLIDING PLATES & APRON PLATES, THE BITUMINOUS SURFACING IS SUSTAINING CONSIDERABLE DAMAGE, ie: THE APRON PLATES ARE NOW CUTTING THROUGH AND REMOVING THE SURFACE.

<u>NOTE:</u> NO ACCESS AVAILABLE TO INSPECT THE TENSIONING ARRANGEMENT, AS THE REMOVABLE PLATE SCREWS ARE SEIZED SOLID (TOP OF APRON PLATE).

ALL DETAILS ENTERED ON THE STRUCTURE REPORT PROGRAMME.

INSPECTORS:

G:\dd\t&p\rnmmd\branch8\FRB FOI\2. Inspection Records - Main Cable, Cable Anchorages\FETA Main Expansion Joint Inspection Reports - FOI\Main Tower Demag Expansion Joints\General Reports\General report No 111 Expansion Joints N & S 18.03.02.doc