## **General Inspection Report**

(BC 08) REPORT No.216 MAINSPAN N & S.

DATE: 30/04/07 TO 25/09/07.

Due to the no lone working policy implemented by F.E.T.A. and unavailability of staff assistance when required, holidays & stand in duties related to other staff positions. The mainspan ( North & South ) was visually inspected over an intermittent period between the above dates, general findings were as follows.

**Structural steelwork.:** The main structural steel members remain in a satisfactory condition with no deformation/deterioration or distortion evident. Current bolt (broken / missing) status stands at **North 12 off & South 21 off.** A total of **31 in No.** 

**Deck soffit.**: Remains in a satisfactory condition. A full survey of the crossbeams & Stiffener trough welds was carried out with a total of **12** locations remaining to be completed (Survey sheet forwarded to maintenance manager to accompany general report.) this is compared to **19** last inspection.

**Grillage / barriers.:** Following a survey of the suspended span, a survey was carried out in December 2006. A programme of works established and all repairs carried out.

**Paintwork.:** remains as previous reports. No further movement on remedial works on North upper front.

**Billets. :** Full survey of current status supplied on separate survey sheet and forwarded to appropriate staff.

All defects detailed and entered on the structure report programme.

**Bridge inspectors.**