

	Suspended structure principal inspection (Main- span) MSNPI.	08
PP. 71.5. TO PP 74.5			
Location / Area of In	spection.	T	
Element / Part / Item	Recorded defects. : (Structure number if applicable)	Inspection Date. Inspector.	Repairs completed Date.
		inspector.	Date.
Deck Soffit.	CARRIAGEWAY DECK SOFFITS BOTH E&W, PAINT BREAKDOWN AREAS OF CORROSION & SALTS EVIDENT,	14/02/12.	
Trough stiffeners.	SCORCHED PAINTWORK AT PANEL ENDS. TROUGHS, HEAVY CORROSION IN AREAS , PAINT BREAKDOWN, AND PRESENCE OF SALTS EVIDENT ON STEELWORK.	14/02/12.	
Stringer bearing pads.	HEAVY CORROSION , PAINT BREAKDOWN ON STRINGER BEARING PLATE PAD EDGES AND BOLTS.	14/02/12.	
Cross girder beams.	PP.72 BEAM 6 (BOLT MISSING) . (BOLT REPLACED BY RIGGERS 03/04/12 SM. & KS)	14/02/12.	
	PP.74 BEAM 1 REDUNDANT CONDUIT E&W. (REMOVED BY PAINTERS) 07/03/12.		(07/03/12)
Billets.	PP.72 & PP.74 BOTH E & W REQUIRED TO BE PACKED. (PP 72 E& W) BILLETS PACKED BY ENGINEERS K. HORN & S.WEST.) 08/03/12. (PP 74 E) BILLETS PACKED 09/03/12.	14/02/12.	Comp
Top laterals.	HEAVY CORROSION , PAINT BREAKDOWN EVIDENT ON BOLTS. NO BOLTS MISSING.	14/02/12.	
Bottom laterals.	TBD		
Braking girders.	N/A		
King posts.	TBD		
Vertical trusses.	TOP SATISFACTORY. BOTTOM TO BE COMPLETED		
Diagonal trusses.	TOP SATISFACTORY. BOTTOM TO BE COMPLETED		
Top chord(general)	REQUIRES TO BE WASHED , FILM OF GREEN ALGAE EVIDENT ON PAINTWORK ON BOTH EAST & WEST FACES.	14/02/12.	
Bottom chord (general)	TBD		
T/ chord splice boxes	HEAVY CORROSION , PAINT BREAKDOWN EVIDENT ON ACCESS COVER PLATES & BOLTS	14/02/12.	
B/chord splice boxes	TOP SATISFACTORY. BOTTOM TO BE COMPLETED		
Service ducts/ conduits	PP. 72 E toW CORRODED/BROKEN CONDUIT CLAMPS . UTILITY DUCTS LOCATED UNDER INNER BALUSTRADE BOTH E & W , HOLDFASTS REQUIRE TO BE REPLACED AS REQUIRED.	14/02/12.	Comp. OCT 2012.
Drains /down-pipes	PP. 74. BOTH E& W BOTTOM DOWNPIPE CLAMPS. LOOSE / MOVEMENT.	14/02/12.	
Walk-way supports.	GALVANISATION OF ANGLE SUPPORTS BREAKING DOWN, QUITE HEAVY PITTING & SALT PRESENCE EVIDENT. ALL SUPPORT FIXINGS HAVE PAINT BREAKDOWN & MEDIUM TO HEAVY CORROSION EVIDENT. SOME SUPPORT FIXINGS LOOSE, REQUIRE TO BE TIGHTENED OR REPLACED, IN PARTICULAR "D" LINE	14/02/12.	Comp 28/03/12
Walk-way decking.	LOOSE & MISSING CLIPS REQUIRE TO BE TIGHTENED OR REPLACED.		



Location / Area of In	spection.		
Element / Part / Item	Recorded defects. : (Structure number if applicable)	Inspection Date. Inspector.	Repairs completed Date.
Cycle track soffit	CYCLE TRACK DECK SOFFIT BOTH E&W, PAINT BREAKDOWN, SALTS & AREAS OF CORROSION EVIDENT. INTERMEDIATE TRANSVERSE BEAMS HAVE AREAS OF CORROSION & PAINT BREAKDOWN.	14/02/12.	
Cycle track bearings.	ALL REMAIN INTACT AND IN-SITU, COMPRESSION AND CRACKING EVIDENT ON ALL ELASTOMERIC BEARINGS WITHIN THESE LOCATIONS		
Hanger rope connection	REMAIN IN A SATISFACTORY CONDITION ALL CASTINGS , TOP CHORD ASSEMBLIES . FIXINGS & BOLTS SATISFACTORY.	14/02/12.	
Lamp post connections.	REMAIN IN A SATISFACTORY CONDITION. FIXINGS & BOLTS SATISFACTORY.	14/02/12.	
Sign post connections	REMAIN IN A SATISFACTORY CONDITION. FIXINGS & BOLTS SATISFACTORY.	14/02/12.	
R/beam connections	TBD		
Grillages.(underside)	AREAS OF CORROSION & PAINT BREAKDOWN EVIDENT THROUGHOUT UPPER FRONT .		
Paintwork. (general)	PLEASE REFER TO INDIVIDUAL LOCATIONS FOR PAINTWORK CONDITION, IN GENERAL, ALL AREAS REQUIRE REMEDIAL PAINTWORK TO BE CARRIED OUT.		
Corrosion (general)	PLEASE REFER TO INDIVIDUAL LOCATIONS FOR CORROSION CONDITION, IN GENERAL, ALL AREAS REQUIRE REMEDIAL WORKS TO BE CARRIED OUT PRIOR TO THE APPLICATION OF NEW PROTECTIVE COATING.		
X/ over steelwork. & Deck fasteners.	Not applicable to this location.		
Miscellaneous Information.	General comments. :	General comments.:	General comments.:

