

EARLY WARNING NOTICE			
Forth Road Bridge – Main Expansion Joint Under Deck Access			
From:	– Atkins Limited		EW No: 0001
To:	– Raynesway Construction Limited		Date: 08/02/2010
cc:	Forth Road Bridge		
The following matters could:			
Increase the total of the Prices	Y/N*	Delay meeting a Key Date	Y/N*
Delay Completion	Y/N*	Impair the performance of the works in use	Y/N*
Details of early warning notification:			
<p>Existing services (compressed air outlet and fire hydrant) on carriageway side of parapet appear to conflict with proposed permanent works at two of the eight locations:</p> <ul style="list-style-type: none"> • South Tower, Side Span, East • South Tower, Main Span, West <p>Refer to attached sketches 5088418-SKT-001 Revision A and 5088418-SKT-002 Revision A, for approximate locations of services.</p>			
Details of any proposals at this stage:			
<p>Detailed survey which is being undertaken by Raynesway (Millar Callaghan) should pick up the appropriate dimensions and confirm the extent of the conflict.</p> <p>Proposed pedestrian guardrail could be modified to accommodate existing service location. Alternatively, service location could be amended by Forth Road Bridge.</p> <p>Proposal will be dependent on result of detailed survey.</p>			
Response from Contractor/ Project Manager *:			Date:
Risk reduction meeting requested?	Y/N*	Date and Time:	
Signed for Contractor:			Date:
Signed for Project Manager:			Date:

* Delete as required